

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Springfield Iron - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #3
Progress
Springfield Iron

Springfield, IL
Latitude: 39.8257078 Longitude: -89.6382100

To:
From: Jaime Brown, OSC
Date: 10/4/2013
Reporting Period: 9/28/13 - 10/4/13

1. Introduction

1.1 Background

Site Number:	C5D8	Contract Number:	
D.O. Number:		Action Memo Date:	6/13/2013
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	9/9/2013	Start Date:	9/9/2013
Demob Date:		Completion Date:	
CERCLIS ID:	ILN00051 0597	RCRIS ID:	
ERNS No.:		State Notification:	Yes
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Time Critical Removal Action

1.1.2 Site Description

The Springfield Iron Company originally occupied approximately 50 acres on the north side of Springfield, east of Factory Street and south of Griffiths Avenue. The Springfield Iron Company was north of what is now Ridgely Avenue and mostly west of what is now 14th Street. A portion of the Springfield Iron Company extended east to the present location of the Chicago and Illinois Railroad. The Site currently is occupied by a mix of commercial and residential properties that include warehouse space, wholesale merchandise storage, a plumbing service company, a taxi company, an electrical substation, a large city water storage tank, and a city backup electrical generator. Residential properties occupy the southernmost part of the Site property and border the Site to the east, north, and south. The Chicago and Illinois Railroad is located west of Site. A mix of industrial, commercial, and residential properties exist west of the Chicago and Illinois Railroad.

1.1.2.1 Location

The Site is located at approximately 1900 Factory Street in Springfield, Sangamon County, Illinois. The Site's geographical coordinates are 39°49'36.68" North latitude and 89°38'13.01" West longitude.

1.1.2.2 Description of Threat

EPA documented the presence of hazardous substances and pollutants during its Site Assessment activities conducted on August 28 and 29, 2012. The following hazardous substances were found in soils and surficial coal tar at levels that exceed their respective RMLs: 2-methylnaphthalene, benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, benzo(k)fluoranthene, dibenz(a,h)anthracene, dibenzofuran, indeno(1,2,3-cd)pyrene, and naphthalene. These contaminants pose a threat of release by migration and surface exposure.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Based on site assessment results, the Site poses an imminent and substantial threat to the public health or welfare of the United States or the environment. Hazards identified at the Site include the following:

- Coal tar in soil migrating to the ground surface, including public sidewalks
- Soil at ground surface contaminated with SVOCs at concentrations exceeding U.S. EPA RMLs
- Soil at 2 to 6 feet bgs contaminated with metals and SVOCs at concentrations exceeding U.S. EPA RMLs

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

From September 30, 2013 to October 4, 2012, the team moved to the northern end of the Site. ERRS activities conducted during the week included:

- Installation of temporary fencing around the work zone
- Demolition of low, metal fence west of Tony's Electric
- Coordination with Pacesetter Tree Service to remove tree west of Tony's Electric
- Conducted a site walk with bidders for street repair when work is completed
- The eastern half of Factory Road and sidewalk was broken up and removed
- Started excavating and hauling away coal tar impacted soil

The City of Springfield closed Factory Road and started installing a water main valve south of the work zone. The valve will be used to shut the water main so that a fire hydrant can be removed.

START conducted air monitoring with an AreaRae network around the workzone and screened for benzene regularly in the work zone with an UltraRae. There were no significant air monitoring detections.

2.1.2 Response Actions to Date

During the week of September 9-13th, site personnel mobilized to the site and began site set-up tasks. This included trailer installation, equipment delivery, and temporary perimeter fencing installation.

Excavation of coal tar solids and impacted soil in Area 1 (south) occurred from 9/16/13 to 9/23/13. Confirmation soil samples were collected by START and submitted for laboratory analysis. The results showed no exceedances of EPA RMLs for lead, vanadium, or benzene. Area 1 was backfilled and compacted beginning on 9/26/13.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>
coal tar impacted soil	soil	42 loads/ 1,109.68 tons	multiple	none	Waste Management Milam Landfill (East St. Louis, IL)

2.2 Planning Section

2.2.1 Anticipated Activities

US EPA's contractor Environmental Restoration will continue excavating soil in Areas 2-4 (northwest portion of the Site) next week.

2.2.1.1 Planned Response Activities

US EPA's contractor Environmental Restoration will excavate soil at a minimum down to 2 feet below ground surface to removal coal tar product and impacted soil. Waste will be loaded into trucks and shipped off site for disposal. Confirmation samples will be collected from the excavated areas to document the removal of constituents of concern. The excavated area will then be backfilled with clean fill and restored to the original grade level.

2.2.1.2 Next Steps

Coordinate activities with the various departments from the City of Springfield in preparation of north area excavation.

2.2.2 Issues

Possible inclement weather.

2.3 Logistics Section

NA

2.4 Finance Section

No information available at this time.

2.5 Other Command Staff

2.5.1 Safety Officer

Nick Michaleas- ERRS Health And Safety Officer
Tonya Balla - START Health And Safety Officer

2.5.2 Liaison Officer

2.5.3 Information Officer

3. Participating Entities

3.1 Unified Command

US EPA is the lead agency on Site.

3.2 Cooperating Agencies

ATSDR

IEPA

City of Springfield

4. Personnel On Site

US EPA (1)

ERRS (4)

START (1)

5. Definition of Terms

ATSDR - Agency for Toxic Substances and Disease Registry

bgs - below ground surface

IEPA - Illinois Environmental Protection Agency

OSC - On-Scene Coordinator

RSL - Regional Screening Level

RML - Removal Management Level

ERRS - Emergency Removal and Response Services

START - Superfund Technical Assessment and Response Team

6. Additional sources of information

6.1 Internet location of additional information/report

6.2 Reporting Schedule

POLREPs will be generated on a weekly basis during removal activities.

7. Situational Reference Materials

No information available at this time.