

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Integrated Waste Management Tire Fire - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region II

Subject: **POLREP #8**
Progress
Integrated Waste Management Tire Fire
A-23R
Penuelas, PR
Latitude: 18.0099907 Longitude: -66.7209286

To: Kelli Lucarino, USEPA Region 02
Michael Hoppe, USEPA Region 02, ERRD-RPB
Eric Mosher, USEPA, Region 2, ERRD-RPB
Elias Rodriguez, USEPA Region 02, PAD
James Daloia, USEPA
John LaPadula, USEPA
Walter Mugdan, USEPA
Judith Enck, USEPA
Christopher Jimenez, USEPA Region 02
Beckett Grealish, USEPA Region 2, ERRD, RAB
John Martin, USEPA
Eliud Gerena, Puerto Rico EQB
Laura Velez, Puerto Rico EQB
Joel Figueroa, Puerto Rico Fire Department
Angel Crespo, Puerto Rico Fire Department
Andrew Raddant, Department of Interior
Gilberto Irizarry, USEPA Headquarters
Tim Grier, USEPA Headquarters 5202G
John Higgins, USEPA
Claudia Gutierrez, USEPA
Brenda Reyes, USEPA-CEPD
Meghan La Reau, USEPA
Jose Font, EPA CEPD
Ramon Torres, EPA CEPD
Joe Rotola, USEPA Region 02
Mark Pane, USEPA, Region 02, ERRD-RAB
Andrew Praschak, USEPA ORC
Bonnie Hriczko, USEPA
George Zachos, USEPA

From: Kelli Lucarino, Paul Kahn, On-Scene Coordinators
Date: 4/11/2014
Reporting Period: 4/7/2014 - 4/11/2014

1. Introduction

1.1 Background

Site Number:	A-23R	Contract Number:	EP-S2-10-01
D.O. Number:	0069	Action Memo Date:	
Response Authority:	CERCLA	Response Type:	Emergency
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	3/19/2014	Start Date:	3/15/2014
Demob Date:		Completion Date:	
CERCLIS ID:	PRN008020158	RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Tire fire at defunct tire shredding facility.

1.1.2 Site Description

The Site is located in a remote area bordered by tall hills on two sides. It is located

approximately 2 miles from the Caribbean Ocean.

1.1.2.1 Location

The Site is located on a dirt side road off Rt. 385, Km. 2.9, approximately 10 miles north west of Ponce.

1.1.2.2 Description of Threat

There is a pile of shredded tires approximately 60 feet wide by 150 feet long and 60 feet high had caught fire in August, 2008. The fire was partially controlled by covering the pile with dirt. Subsequently, the fire smoldered until fissures in the pile began to allow air into the pile. The current potential threat is that the now-smoldering pile of shredded tires is on the verge of re-igniting.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Air monitoring and sampling data is still being acquired and no preliminary results are available. However, there is ample data/information on emissions from tire fires. See attached information in the Reference Section. Visible inspection of the top of the smoldering pile showed deposition of an oil-like substance, similar to condensation, on the edge of the fissures that have opened up on the pile. This suggests that an oil component of the smoke plumes is condensing on the cooler outer edges of the fissures. This would typically be polynuclear aromatic compounds such as benzo- and anthro- pyrenes, both which are carcinogenic substances.

On March 19, 2014 ERT returned to the Site, reestablished air monitoring (viewable via VIPER) and set up 4 data RAMS and SUMA canisters sampling stations. Sampling will run through Thursday March 20th. RST will sample piles of oil-contaminated soil and run-off water collected in a small trough at the base of the pile of smoldering tires. Visual observations by the OSC revealed that overnight portions of the soil covering the smoldering tire pile slid off the pile, exposing small fissures which allowed air to infiltrate the pile. This resulted in increased smoke plumes and the soil felt hotter to the touch than previously noted. This is probably indicative of increased burning inside the pile. If additional soil is eroded it is likely that the fire will re-ignite which will cause additional problems with smoke and pyrolytic oil releases.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

2.1.2 Response Actions to Date

UPDATED INFORMATION IS IN BOLD FONT.

The OSC has mobilized 5 ERT/SERAS staff to the Site to set up air monitoring uploaded to the VIPER system. Sampling of air, soil and water media has begun as well.

The OSC has contacted the Chief of the local Fire Department and a meeting has been set up to discuss the situation on 3/21/14.

On March 19, 2014 the ERRD Division Director authorized and partially funded a CERCLA response action at the Site. The ERRS contractor has been notified and mobilized to the Site. ETA for ERRS to arrive at the Site is Sunday, March 23, 2014. Additional contractor assets will be mobilized to the Site as deemed necessary.

The OSC has contacted the PR Environmental Quality Board (EQB) and informed the EQB that EPA will be able to assist in extinguishing the fire.

The OSC will attempt to meet with a local cement company (CEMEX) that may be willing to take the piles of approx. 8,000 unburnt scrap tires at the Site. They have historically used shredded tires as a supplemental fuel in the cement manufacturing process and are permitted by the EQB for this activity.

On March 21, 2014 the OSC met with representatives of the EQB, the Puerto Rico National Guard (PRNG) and the Puerto Rico Fire Department (PRFD) for a kick-off meeting. At that time all parties discussed possible response scenarios and the respective roles to be played by the participating organizations. Subsequently, all parties reconvened at the Site in the afternoon for further discussions regarding strategy and possible tactics to be employed to open the pile and extinguish the fire. A tentative schedule to initiate the actual 'attack' on the smoldering tire fire pile is April 1 - 3. The actual date will depend on how quickly assets such as command post, heavy equipment, air monitoring, water supplies and personnel can be mobilized to the Site.

The PRNG rep stated he is willing to use NG heavy equipment to cut two access/egress roads into the Site and to clear fire breaks around the pile of smoldering tires. An existing abandoned road will provide the basis for the fire break. The EQB will forward a request to the Office of the Governor requesting authorization for the use of National Guard assets to assist in this response.

On Saturday, March 22, 2014 the OSC visited the Site and used a thermal imaging camera to assess temperatures in and on the pile of smoldering tires. The thermal camera recorded temperatures at the large opening on the top at 300F + temperatures. Temperatures at the fissures on top of the pile are in the 240F - 260F range. The camera revealed a hot spot on the south facing slope of the pile where the soil has subsided. Temperatures at that location varied from 114F- 140F. The presumption is that if the

temperatures on the top of the pile are in the 240F - 300F+ range then the temperatures inside the pile are in the high hundreds of degrees. Pyrolysis of tires generally begins at about 250C, or roughly 480F. Based on the range of surface temperatures at the main opening, it is highly likely that pyrolytic oil is being generated inside the pile. Additional thermal imaging will be performed on a daily basis and will be a task included in the HASP and Work-Plan.

On March 25- 26, 2014 the PR DPNR was able to clear and level the two access roads to the Site, enabling ERRS to mobilize an office trailer, generator, dozer, excavator and other support functions into the Site. On March 26th ERRS and the OSC retrieved the Portable Satellite Unit (PSU) from the EPA CEPD office and transported it to the Site.

The physical appearance of the smoldering pile of tires continues to change daily. The pile seems to be splitting in half vertically and additional fissures/subsidence are visible. Infra-red readings of the face of the pile and top/sides reveal increasing surface temperatures. Additional areas of the top of the pile appear to be collapsing into subsurface voids and smoke/odor emissions continue to be more dense each day.

The Site command post should be fully operational by March 28th. Night-time security guard services will commence on March 28th. DPNR Enforcement police officers will assist with traffic control on the access road to the Site during the tear-down event. OSC Lucarino will deploy to the Site on March 27th. The OSC has contacted the adjacent landfill owner and is coordinating Site events with landfill ops to minimize impact on refuse disposal.

OSC Lucarino mobed to the site on 3/27/2014 and began transitioning with OSC Kahn. The OSCs met with EQB on 3/27/2014 and discussed air monitoring activities when the smoldering tire pile is addressed. EQB has offered air monitoring support with the use of their AreaRae equipment. The command post was delivered and a generator has been connected, making the command post fully operational as of 3/28/2014. The secondary access road clearing was completed on 3/28/2014.

On Saturday, 3/29/2014, ERRS loaded auto tires into a rolloff provided by Waste Management for energy recycling use for their operations. ERRS began installing high visibility safety fencing and installing other site control measures to protect the large number of people currently on site and anticipated to arrive on site for the removal operations of the smoldering tire pile. PRFD requested the National Guard widen the fire break around the smoldering tire pile.

On Sunday, 3/30/2014, ERRS continued site preparation work including installing additional safety barriers/fencing and clearing the area where the majority of the equipment will be staged for the operation of the removal of the smoldering tire pile. The National Guard was on site and completed the berm around the base of the smoldering tire pile. The National Guard also completed work on the access roads and widening the fire break. CST was on site today conducting air monitoring.

On Monday, 3/31/2014, the National Guard completed all work requested by PRFD. The National Guard began demobilizing their equipment and personnel from the site. ERRS continued site preparation activities and procuring an excavator with a thumb attachment. ERRS had procured the necessary excavator for delivery today, however, last Friday at the end of the day the vendor cancelled the delivery stating they did not have the required equipment. ERRS worked all weekend on finding the necessary equipment and was able to find a vendor, however the equipment would not be ready for delivery until this Wednesday because the vendor had to weld the thumb attachment to the excavator. An excavator with a thumb attachment is necessary in order to remove a section of the tire pile, quench the heat by dipping the bucket in a water bath contained within a sludge box and moving the material to the staging location. This process is necessary in order to reduce the heat of the smoldering material to avoid reigniting. This will delay the start date of the removal operations of the smoldering tire pile until this Thursday.

Representatives from PREQB and PRFD arrived on site this afternoon and informed the OSC that delaying the start of the operations was not possible. The PRFD had arranged to have equipment and personnel mobilize to the site in order to start operations tomorrow. EQB had also arranged for two public information sessions this evening to inform the community the work would begin tomorrow. Also, a press event had been scheduled for tomorrow in anticipation of the start of the work. The OSC had not been aware that PRFD was mobilizing all personnel and equipment to the site today. A discussion was held with PRFD and EQB regarding the site operations and EPA's situation with the excavator. The operations were explained to all parties and why the excavator with the thumb attachment was imperative to completing the operations safely. PRFD and EQB offered to arrange to have an excavator with a thumb attachment delivered to the site for the work. Both agencies were able to mobilize three excavators without thumb attachments to the site this evening. While greatly appreciated by the OSC, the excavators are not what was requested and are not appropriate for operations.

Ramon Torres and Brenda Reyes from CEPD attended the two public information sessions in the evening as representatives from EPA along with EQB and PRFD.

EQB has arranged to remove the remainder of the whole tires from the site. The tires will be transported to JDJ Recycling in Guayama and then will be transported off island for disposal in Vietnam. EQB is funding this operation and will seek legal action for reimbursement from the PRP.

OSC Kahn demobilized from the site.

On Tuesday, 4/1/2014, the OSC met with representatives from EQB and PRFD to discuss the current site operations. The OSC explained operations to remove the smoldering tire pile would not begin until all necessary equipment was on site in order to safely remove the pile. While both parties were disappointed at this decision; the situation was understood by all parties and health and safety is the priority for all involved. The PRFD decided to demobe some personnel and equipment until operations begin on the removal of the smoldering tire pile. Some confusion arose as to who was in charge of the operations and how to effectively communicate among all parties involved. The OSC established a Unified Command

structure and established a daily meeting schedule with all parties meeting at 0800 and 1600 daily to discuss operations.

A press conference was held on site with Ramon Torres and Brenda Reyes attending for EPA. CEPD PAD will be coordinating all public affairs issues with representatives from EQB and PRFD.

Task order 69 was issued to ERRS for \$250,000 for the confirmation of the verbal authorization dated 3/19/2014.

On Wednesday, 4/2/2014, all equipment necessary for the removal operations of the smoldering tire pile was on site and ready to begin operations tomorrow. This includes the excavator with the thumb attachment and seven 7,000 gallon water tankers staged with PRFD's portable pools and set up for the operations.

Heavy rains inundated the site in the afternoon and persisted through the evening. The heavy rains caused some flooding issues and made the access roads inaccessible to trucks. This is a major concern since the roads need to be accessed by the water tanker trucks in order to supply PRFD with water for fire suppression operations. The OSC spoke with EQB and PRFD about the site conditions and concerns in anticipation of beginning the removal of the smoldering tire pile tomorrow. The OSC agreed to meet with a representative from PRFD at 0600 tomorrow to assess site conditions. If conditions are acceptable, this will allow enough time for PRFD to mobilize personnel and equipment to the site to begin removal operations. The heavy rains also caused some erosion of the smoldering tire pile and visible smoke is now emanating from the sides of the pile and other areas on the top of the pile.

EQB removed 7 truck loads (approximately 1,000 tires) from the site today. A large number of tires still remain on site and EQB will continue to coordinate removal activities of the tires.

On Thursday, 4/3/2014, the OSC arrived on site at 0600 and met with a representative from the PRFD. The conditions of the access roads are impassable to the water tanker trucks. After speaking the PRFD Chief, it was determined the water tanker trucks, the portable pools and most of PRFD's equipment should be relocated to the base of the exit access road. More rain is anticipated and this will prevent this issue in the future. It was agreed that operations to remove the smoldering tire pile will be delayed until tomorrow, allowing PRFD enough time to relocate their equipment. ERRS worked to repair the damaged access roads and installing flood prevention measures in anticipation of more rain.

Heavy rains again began this afternoon and persisted throughout the evening. PRFD was able to relocate their equipment and were able to relocate four of the seven pre-staged water tankers. This was a difficult operation due to the flooding issues. The remainder of the trucks will be moved tomorrow morning.

The heavy rains today caused more erosion of the tire pile. In conjunction with PRFD and EQB, it was decided to place more dirt on the top of the pile and the sides of the pile to prevent complete erosion of the pile as an interim measure until removal operations begin. It is anticipated removal operations will begin tomorrow.

A Task Order modification was issued to ERRS for the second verbal authorization of \$250,000.

On Friday, 4/4/2014, site preparation activities continued in anticipation of the removal work on the smoldering tire pile. This included moving the remaining water tankers to the base of the exit access road where PRFD has been able to relocate all their equipment. PRFD conducted a test to ensure the water pressure would be sufficient for fire suppression activities. The test was successful and removal operations began around 1400. A portion of the top and side of the pile was successfully removed. There was not much rubber material observed in this area, however some metal belts and wires were encountered. The material is also extremely hot.

RST 2 conducted air monitoring operations. Air monitoring for VOCs, SO₂, NO₂, H₂S, CO, O₂, LEL and total particulates was conducted during the operations and are uploaded to VIPER. Elevated concentrations of total particulates were observed at one monitoring location near the removal operations. No other elevated concentrations were observed.

EQB is conducting air monitoring operations within the communities located near the site. No elevated concentrations were reported.

In discussions with EPA management and OSC Rodriguez, it was decided to conduct air sampling on site for asbestos. There are concerns based on the proximity of this site to the Puerto Rico Olefins site. RST 2 will conduct the sampling.

OSC Kahn cancelled the FPN request.

On Saturday, 4/5/2014, removal operations of the smoldering tire pile continued. PRFD is providing fire suppression support. All activities to date have been successful. EQB removed seven more truck loads of the remaining tires. RST 2 continued air monitoring activities and EQB continued air monitoring activities within the communities. RST 2 conducted air sampling activities for asbestos.

On Sunday, 4/6/2014, removal operations of the smoldering tire pile continued. PRFD is continuing to providing fire suppression support. RST 2 continued air monitoring activities and EQB continued air monitoring activities within the communities. Removal of the pile is approximately 40% complete.

During this reporting period, 4/7/2014 - 4/11/2014, removal operations of the smoldering tire pile continued. PRFD continued providing fire suppression support. RST 2 continued air monitoring activities and EQB continued air monitoring activities within the neighboring communities.

EQB was unable to continue removal operations of the remaining tires on site due to equipment issues at the recycling facility. The tire removal operations are scheduled to resume on Tuesday, 4/15/2014.

A public meeting was held on 4/9/2014 with representatives from EQB, PRFD and Ramon Torres and Jose Font as representatives attending as representatives from EPA.

ERRS collected samples of the stock piled soil and runoff water for TAL Metals, TCL VOCs, SVOCs, DRO, GRO, TPH analysis in addition to the required disposal analysis. Results are anticipated early next week.

Results for the TEM analysis for asbestos were negative.

OSC Lucarino is demobing today, 4/11/2014 and will be replaced by OSC Kahn on 4/15/2014. ERRS and PRFD will not resume work until 4/15/2014.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

The OSC has met with one of the former owners/operators (PRP) of the defunct tire processing business and obtained access to perform the current activities. The PRP has offered his willingness to cooperate with EPA to resolve the problem.

The PRP has offered to contact the local cement manufacture to get the company to take the piles of shredded, unburned tires to use as a supplemental fuel. As of the date of this POLREP the OSC has not heard back from the RP on the status of that offer. Additional information pertaining to other PRPs will be forthcoming.

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>

2.2 Planning Section

2.2.1 Anticipated Activities

EPA will continue removal operations of the smoldering tire pile in conjunction with PRFD and EQB.

2.2.1.1 Planned Response Activities

EPA will continue air monitoring operations on site.

2.2.1.2 Next Steps

Continue coordinating with the PRFD and EQB to complete the removal operations.

2.2.2 Issues

No major issues encountered.

2.3 Logistics Section

Logistics is on-going and the OSC is in close coordination with all participating entities.

2.4 Finance Section

2.4.1 Narrative

A verbal authorization of \$300,000 was issued on 3/19/2014 by the Division Director, of which, \$250,000 was for mitigation contracting. A Task Order for ERRS was issued on 4/1/2014 and a task order modification was issued on 4/3/2014 to confirm the second verbal authorization of \$250,000 for ERRS.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$500,000.00	\$300,000.00	\$200,000.00	40.00%
TAT/START	\$50,000.00	\$25,000.00	\$25,000.00	50.00%
Intramural Costs				

Total Site Costs	\$550,000.00	\$325,000.00	\$225,000.00	40.91%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

No information available at this time.

3. Participating Entities

3.1 Unified Command

3.2 Cooperating Agencies

Puerto Rico Environmental Quality Board

Puerto Rico Fire Department

Puerto Rico National Guard

Puerto Rico Dept. of Natural Resources

4. Personnel On Site

One EPA OSC

One tech with Weston Solutions, Inc., an EPA technical assistance contractor.

Seven response contractors with Kemron Environmental Services Inc.

5. Definition of Terms

No information available at this time.

6. Additional sources of information

6.1 Internet location of additional information/report

6.2 Reporting Schedule

POLREPs will be issued as new information is generated.

7. Situational Reference Materials

See Documents Section for literature pertaining to tire fires and pollutants that are emitted from a tire fire.