

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Wednesday, October 15, 2003

From: Charlie Fitzsimmons

Subject: Ongoing
Spectra Designs Inc
1908 West Marlboro Rd., Farmville, NC

POLREP No.:	2	Site #:	A4BS
Reporting Period:	07/14/03 - 10/15/03	D.O. #:	
Start Date:	7/10/2003	Response Authority:	CERCLA
Mob Date:	7/10/2003	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	NCN000407653	Contract #	ER PO
RCRIS ID #:			

Site Description

Refer to ER-Action Memo dated 07/14/03.

Current Activities

EPA OSC and removal contractor (EEM) performed followup site stabilization activities on 07/14/03. Hazardous substances were identified and packaged for transport. Fourteen separate wastestreams were established via hazcatting. Profiles for each wastestream were generated and submitted to Chemtron Inc, Avon, Oh. Chemtron provided a T&D cost proposal based on their evaluation of the profiles.

The OSC than began work with Region IV EAD regarding enforcement. Numerous attempts to reach the property owner for signature on access letter and notice letter were rejected. Hurricane Isabel passed thru the general area of the site in September causing minimal damage. On October 1, 2003, EAD was finally able to obtain the requisite signatures.

Planned Removal Actions

Issuance of ER PO to Chemtron for final T&D of all CERCLA haz substances. Anticipate final removal activities to occur on October 23, 2003.

Next Steps

Final T&D of materials and final polrep.

Key Issues

Enforcement activities took way too long. Property owner had previously provided verbal access and was completely aware of our actions and was provided the opportunity to perform any and all activities under OSC oversight. OSC would like to complete this removal before the next hurricane.

response.epa.gov/spectra